

CRONOGRAMA FÍSICO FINANCEIRO													
Item	Descrição	Valor	Parcelas:	1	2	3	4	5	6	7	8	9	10
ITEM	DESCRIÇÃO DOS SERVIÇOS	VALOR	% ITEM	1	2	3	4	5	6	7	8	9	10
1	SERVIÇOS PRELIMINARES E INDIRETOS	R\$ 161.689,62	7,47%	20,16%	8,88%	8,88%	8,88%	8,88%	8,88%	8,88%	8,88%	8,88%	8,80%
				R\$ 32.596,63	R\$ 14.358,04	R\$ 14.358,04	R\$ 14.358,04	R\$ 14.228,69					
2	FUNDAÇÃO	R\$ 211.576,27	9,78%	70,00%	20,00%	10,00%							
				R\$ 148.103,39	R\$ 42.315,25	R\$ 21.157,63							
3	ESTRUTURA	R\$ 369.327,51	17,07%		10%	15%	15%	15%	10%	10%	10%	10%	5%
					R\$ 36.932,75	R\$ 55.399,13	R\$ 55.399,13	R\$ 55.399,13	R\$ 36.932,75	R\$ 36.932,75	R\$ 36.932,75	R\$ 36.932,75	R\$ 18.466,38
4	ALVENARIA, VEDAÇÕES E DIVISÓRIAS	R\$ 187.594,80	8,67%			10%	10%	20%	20%	15%	15%	5%	5%
						R\$ 18.759,48	R\$ 18.759,48	R\$ 37.518,96	R\$ 37.518,96	R\$ 28.139,22	R\$ 28.139,22	R\$ 9.379,74	R\$ 9.379,74
5	COBERTURA	R\$ 79.458,83	3,67%							45%	50%		5%
										R\$ 35.756,47	R\$ 39.729,42		R\$ 3.972,94
6	IMPERMEABILIZAÇÃO	R\$ 14.423,19	0,67%					80%	20%				
								R\$ 11.538,55	R\$ 2.884,64				
7	ESQUADRIAS	R\$ 222.979,60	10,30%								40%	40%	20%
											R\$ 89.191,84	R\$ 89.191,84	R\$ 44.595,92
8	REVESTIMENTO DE PAREDE	R\$ 68.925,19	3,19%							30%	30%	40%	
										R\$ 20.677,56	R\$ 20.677,56	R\$ 27.570,08	
9	REVESTIMENTO DE PISO INTERNO	R\$ 105.003,54	4,85%						30%	30%	30%	10%	
									R\$ 31.501,06	R\$ 31.501,06	R\$ 31.501,06	R\$ 10.500,35	
10	REVESTIMENTO DE PISO EXTERNO	R\$ 18.833,59	0,87%										50%
												R\$ 9.416,80	R\$ 9.416,80
11	REVESTIMENTO DE TETO	R\$ 34.884,88	1,61%								50%		
											R\$ 17.442,44	R\$ 17.442,44	
12	PINTURA	R\$ 76.255,32	3,52%								40%		40%
											R\$ 15.251,06	R\$ 30.502,13	R\$ 30.502,13
13	MARMORARIA	R\$ 10.754,78	0,50%								50%		50%
												R\$ 5.377,39	R\$ 5.377,39
14	LOUÇAS, METAIS E ACESSÓRIOS	R\$ 64.041,68	2,96%									50%	50%
												R\$ 32.020,84	R\$ 32.020,84
15	INSTALAÇÕES HIDROSSANITÁRIAS	R\$ 162.162,59	7,49%	10%	10%	10%	10%	10%	10%	15%	15%	5%	5%
				R\$ 16.216,26	R\$ 24.324,39	R\$ 24.324,39	R\$ 8.108,13	R\$ 8.108,13					
16	INSTALAÇÕES ELÉTRICAS	R\$ 226.453,31	10,47%	10%	10%	10%	10%	10%	10%	15%	15%	5%	5%
				R\$ 22.645,33	R\$ 33.968,00	R\$ 33.968,00	R\$ 11.322,67	R\$ 11.322,67					
17	CLIMATIZAÇÃO	R\$ 109.151,33	5,04%				5%	10%	10%	15%	20%		20%
							R\$ 5.457,57	R\$ 10.915,13	R\$ 10.915,13	R\$ 16.372,70	R\$ 21.830,27	R\$ 21.830,27	R\$ 21.830,27
18	DADOS E VOZ	R\$ 9.633,27	0,45%				5%	10%	15%	20%			20%
							R\$ 481,66	R\$ 963,33	R\$ 963,33	R\$ 1.444,99	R\$ 1.926,65	R\$ 1.926,65	R\$ 1.926,65
19	GASES MEDICINAIS	R\$ 15.875,78	0,73%				5%	10%	15%	20%			20%
							R\$ 793,79	R\$ 1.587,58	R\$ 1.587,58	R\$ 2.381,37	R\$ 3.175,16	R\$ 3.175,16	R\$ 3.175,16
20	URBANIZAÇÃO	R\$ 8.402,23	0,39%										100%
													R\$ 8.402,23
21	SERVIÇOS COMPLEMENTARES	R\$ 6.384,59	0,30%										100%
													R\$ 6.384,59
Valores totais		R\$ 2.163.811,90	100,00%										
				R\$ 219.561,61	R\$ 132.467,63	R\$ 148.535,86	R\$ 134.111,25	R\$ 171.142,30	R\$ 175.523,08	R\$ 245.856,54	R\$ 378.447,85	R\$ 329.055,26	R\$ 229.110,51
TOTAL MENSAL				10,15%	6,12%	6,86%	6,20%	7,91%	8,11%	11,36%	17,49%	15,21%	10,59%
TOTAL ACUMULADO				R\$ 219.561,61	R\$ 352.029,24	R\$ 500.565,10	R\$ 634.676,36	R\$ 805.818,66	R\$ 981.341,74	R\$ 1.227.198,28	R\$ 1.605.646,13	R\$ 1.934.701,39	R\$ 2.163.811,90
				10,15%	16,27%	23,13%	29,33%	37,24%	45,35%	56,71%	74,20%	89,41%	100,00%

Micheli Delatorre
 CREA/SC 81290-3